

Powerline Bushfire Safety Committee

December 2019

Tom Hallam, GM Regulation and Network Strategy Mike Carter, GM Network Engineering







Agenda




▶ REFCL

- 1. REFCLs in Service
- 2. Tranche 1 Compliance Update
- 3. Tranche 1 Roadmap
- 4. Tranche 2 HV Customer Readiness
- 5. Tranche 2 Roadmap
- 6. Tranche 3 Update
- **▶** Other bushfire mitigation programs
 - 7. ACR Program
 - 8. Powerline Replacement
 - 9. Codified Areas
- ► Appendix REFCL Program Overview

1. REFCLs in service



▶ REFCLs are in service at 9 zone substations with Wonthaggi (WGI) being placed in service on 27 November 2019



- On 21 November 2019, a Total Fire Ban (TFB) day was declared across the entire State. All 8 Tranche 1 REFCLs were in service at set point 1
 - 3 permanent earth faults occurred on WYK, KMS & RUBA
 - 3 transients earth faults occurred on SMR & KLK
 - No REFCL faults on BWA, WN & MYT
 - Phase to phase faults were experienced at WYK, KLK & SMR
- On 25 November 2019, a TFB day was declared in the Northern Country. The WN and SMR REFCLs operated in set point 1
 - No permanent and transient faults were recorded

2. Tranche 1 Compliance Update





Legend

Conditional compliance

Extension of time granted

In service

- ► Time extensions for WYK & KLK were granted by the Director of ESV on 21 November 2019
 - > WYK 1 November 2020
 - > KLK 29 April 2021

Legend: O = condition applies - = condition does not apply

- ▶ Conditional compliance period extended to 31 December 2019
 - Ground Fault Neutraliser (GFN) firmware at all zone substations is being upgraded to SVN538 which was received from Swedish Neutral on 14 November 2019 to address the inverter calibration and delta admittance

ZSS	Points	# of Feeders	Conditional Compliance Achieved	Complying Zone substation	Conditions						
					Calibration	Delta Admittance	Harmonics	Damping	Inverter Tripping	Update Verification Methodology	Annual testing
Barnawartha	3	4	Yes	Yes	0_	0 🗸	-	-	-	-	o √
Myrtleford	3	4	Yes	Yes	0_	-	-	-	-	0 🗸	O n
Kilmore South	3	2	Yes	Yes	0_	0_	-	-	-	-	O n
Seymour	5	6	Yes	Yes	0/	0 🗸	V	-	0./	-	O n
Wangaratta	5	7	Yes	Yes	0/	0 🗸	-	-	-	0 🗸	O n
Rubicon A	4	5	Yes	Yes	0_	0.	o/	-	-	0 🗸	O n

= resolution accepted by ESV
= evidence provided to ESV that condition has been met

2.1 Tranche 1 Compliance


GFN firmware versions performance



Firmware version			Zone substations	Performance with re	spect to compliance		
	Status	Release Date	Tested (PEF) / firmware installed	Inverter calibration	Delta admittance	Other issues identified	
SVN511	Full Release	01/10/2018	All T1 ZSSs	Poor	Poor	- Split Bus not available due to firmware issue	
SVN526	Beta	04/07/2019	BWA KLK	Poor	Good	 ASC confirmation calculation issue GFN self reboot during faults Increase in fault confirmation time affecting I²t 	
SVN529	Beta	30/08/2019	WYK	Poor	Good	- Increase in fault confirmation time affecting I ² t	
SVN531	Full Release	26/09/2019	WGI	Poor	Good	- As per SVN529	
SVN536	Beta	23/10/2019	WGI	Poor	Good	As per SVN529Unwanted inverter trips	
SVN537	Beta	24/10/2019	-	Poor	Good		
SVN537	Full Release	9/11/2019	WN	Poor	Good	- Inverter compensation notching issue	
SVN538	Beta	14/11/2019	All T1 ZSSs and WGI	Good	Good	- I2t slightly more challenging on long feeders	

2.2 Tranche 1 Compliance Bus Bar tuning - SVN537 versus SVN538






SVN537 SVN538

2.3 Tranche 1 Compliance



Fundamental voltage collapse - SVN537 versus SVN538



3. REFCL Tranche 1


Roadmap



Conditional Compliance Period End Status Date 30 November 2019 31 December 2019

Time Extension Woori Yallock (WYK) Compliance Deadline 1 November 2020

Time Extension Kinglake (KLK) Compliance Deadline 29 April 2021



Key messages:

- Latest Swedish Neutral firmware upgrade to all sites by 31 December 2019: On track
- Design of remote REFCL on KLK11: On track
- · Commissioning of new capacitor banks at Woori Yallock & Kinglake zone substations in March 2020 : **On** track
- Options to isolation of capacitance on WYK13 currently being scoped

4. Tranche 2 HV Customer Readiness Metro Trains Melbourne (MTM) Update



▶ On 19 November 2019, MTM provided their committed delivery dates for their impacted HV connection points following the receipt of their preferred contractors program

> Due to funding and planning issues with local council, the Montmorency delivery date can not be confirmed at this time

zss	Points	MTM Connections	REFCL Readiness Date	MTM Readiness Date	Time Extension Date
Belgrave (BGE)	3	Upwey	30 April 2020	30 November 2021	1 May 2022
Ferntree Gully (FGY)	2	Ferntree Gully	31 May 2020	31 October 2021	1 May 2022
Lilydale (LDL)	3	Lilydale Mooroolbark	31 July 2020	31 July 2021	1 May 2022
Eltham (ELM)	2	Eltham Wattle Glen Montmorency	30 June 2020	30 April 2022 30 June 2022 TBC	1 May 2023


We continue to work closely with MTM to provide support and assistance with their REFCL readiness activities

- The permanent transfer of Mooroolbark from LDL to Croydon (CYN), a non REFCL network, was identified earlier this year and is being progressed
- A temporary transfer of Upwey from BGE to FGY to enable the BGE REFCLs to be placed in service appears to be feasible and is being progressed

5. REFCL Tranche 2

Roadmap






Key messages:

- WGI REFCL was placed in service on 27 November 2019. ESVobserved compliance testing scheduled for March 2020
- Construction is underway at all remaining T2 zone substations excluding FGY which will commence in January 2020
- GFNs have been delivered to site at RWN, MSD and LDL
- HV Customer REFCL readiness dates are being reviewed to identify if extensions can be provided without impacting the commissioning & testing schedule
- Schedule optimisation continues

6. REFCL Tranche 3 Update



- ▶ AER published their Tranche 3 contingent project application decision on 3 October 2019
- ▶ AER did not approve the full amount of requested expenditure for Kalkallo (KLO) as the proposed solution required technical exemptions to be approved
 - Revised expenditure can be proposed as part of the 2021-2026 Electricity Distribution Price Review (EDPR) process
 - > AN alternative solution to building a new zone substation at KLO North is to utilise remote REFCLs
 - A technical exemption request is being prepared
- ▶ The CSIRO have been engaged to prepare an assessment of bushfire risk on the KLO network as part of the technical exemption preparation process






Devices

Remaining

Risk Areas

900




9. Codified Areas




▶ Our EDPR proposal includes a SWER replacement program (with a forecast cost of \$35.5 million (direct, \$2021)), to continue the work carried out during the current period under the PRF program

Powerline Replacement Fund expenditure and the proposed Codified Areas SWER Powerline Replacement Program, direct capex (\$m, 2021)




We are proposing to replace approximately 110km (17%) of the 660km of SWER network in Codified Areas over the regulatory period with insulated overhead conductors (70%) or undergrounding (30%)

- > Based on the condition of some of our conductors, as well as the safety risk presented by our assets, we are also proposing to undertake replacements of around \$5.5 million (direct, \$2021)
- Our proposal will make a significant contribution to our ongoing plan to replace the bare conductors remaining within Codified Areas





Appendix



Appendix - REFCL Program OverviewAs at 30 November 2019

(Min to meet regulations:

sum to 55 points)

(Min to meet regulations:

sum to 30 points)



